COMPLETION REPORT

1	Name of the work	Improvements to roads and drains at Narayanareddy Layout, Abbigere, In Shettyhalli Sub Division, Ward No. 12.
2	Sanctioned Estimate No. & Date	AS | 68 | 2013-14. Dt: 19|8|2013 TS | 94 | 2013-14. Dt: 23|9|2013
3	Head of Account which is chargeable	P-1771
4	Instrument Order NO. & Date	NO | 165 | 13-14, Dt: 12|12|2013
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	90 days.
b	Delay in Exculpation of Work	
7	Measurement recorded in	1682 | 168196 - 168200
8	Check Measurement of the Asst	———
9	Name of the office/official in charge of the work	———
10	a) Asst. Eng/junior Eng	Ravi. N K
	b) Asst. Exe Engineer	Jayalingappa.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
19,90.	2187390=00	197390=00	———

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi. N.K.

ASSISTANT ENGINEER.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

ASSIATANT EXECUTIVE ENGINEER